

**BASE HEATING REPORT**  
**FOR BASES WITH UNDERFLOOR HEATING SYSTEMS**  
 TO BE COMPLETED BY THE PURCHASER / (SITE MANAGER)

Purchaser.....

Site (detached house, flat, others): .....

Address: .....

Room (information on one room only) .....

Type of heating (water, electric, other): .....

Type of base.....

Date of base construction: .....

Date for commencement of heating: .....

DAY	TO BE ADJUSTED TO:	REMARKS	DATE	SIGNATURE
1	20 °C			
2	30 °C			
3	40 °C			
4	50 °C			
5-15	The system works with the max. temperature of 50°C or the max. temperature of the installed system			
16	System temperature was lowered to 40°C			
17	30 °C			
18	20 °C			
19	Turn the heating system off	Take the measurement of base moisture		
20				
21				
22				
23				
24	20 °C			
25	30 °C			
26	40 °C			
27	The system was heated up to the temperature of 50°C or the max. temperature of the installed system			
28	40 °C			
29	30 °C			
30	20 °C			

.....  
 Date and decipherable signature of the flooring fitter  
 Stamp of the company responsible for installation

.....  
 Date and decipherable signature of the Purchaser or Site Manager

**INFORMATION FOR THE INVESTOR:**

ZENON Sp. z o.o. shall not be held responsible for any installation which is performed contrary to standards in force, including those defined in the Instruction Manual for the Fitting, Care and Use of Hardwood Flooring made by ZENON Sp. z o.o.